



Project : Heathcote Road Upgrade
Project Number: 15777
EPL Number: 21505

Date	Analyte	Unit	Dust Deposition Gauge Data 1	Dust Deposition Gauge Data 2	Dust Deposition Gauge Data 3	Dust Deposition Gauge Data 4
July 2022	Total Insoluble Matter	g/m2/mth	2.1	0.9	1.1	-
August 2022	Total Insoluble Matter	g/m2/mth	1.3	1.1	1.1	-
September 2022	Total Insoluble Matter	g/m2/mth	1.4	0.9	0.8	-
October 2022	Total Insoluble Matter	g/m2/mth	1.9	0.3	0.2	-
November 2022	Total Insoluble Matter	g/m2/mth	2.3	0.8	1.5	1.8
December 2022	Total Insoluble Matter	g/m2/mth	-	-	1.1	2.4
January 2023	Total Insoluble Matter	g/m2/mth	-	-	-	-
February 2023	Total Insoluble Matter	g/m2/mth	0.4	1.1	1.3	2.7
March 2023	Total Insoluble Matter	g/m2/mth	0.8	0.7	1.5	0.5
April 2023	Total Insoluble Matter	g/m2/mth	0.7	1.8	0.8	1.5
May 2023	Total Insoluble Matter	g/m2/mth	0.5	1.2	0.4	1.1
June 2023	Total Insoluble Matter	g/m2/mth	1.4	2.7	1.9	3.2
July 2023	Total Insoluble Matter	g/m2/mth	0.7	1	1.4	1.2
Aug-23	Total Insoluble Matter	g/m2/mth	0.8	1.2	1.9	2.6
Sep-23	Total Insoluble Matter	g/m2/mth	0.8	1.1	5	1.8
Oct-23	Total Insoluble Matter	g/m2/mth	1	1.2	broken bottle	2.9

Note 1: Limit of reporting (LOR)

Total Insoluble Matter 0.1 g/m2/mth

Note 2: Project limits

No baseline dust deposition data is available. The NSW EPA criteria of 4 g/m2/mth has been adopted.